

Construction Update for the Week of Feb. 3



Last week, crews worked on mainline sewer installation north of Fox 14 Marina and will continue to work on the mainline sewer on Monday and Tuesday of this week. In the later part of the week, crews will work on sanitary sewer and water service connections. The contractor also expects to work on road patching toward the end of this week.

As the Stage 2 Harrison Street Project nears completion, the Village would like to thank you for your patience and cooperation during construction.

A special property access notice:

- All residents *south* of Fox 14 Marina should access their properties from Front Street or Algonquin Road, including properties along Park Street, Brook Street, Riverview Drive and Fox 14 Marina.
- All residents *north* of Fox 14 Marina should continue to follow the detour and access their properties from Blackhawk Trail.
- Please be advised that while crews are working on sanitary service connections, residents may need to follow the Stage 2 detour temporarily during working hours. Residents will have full access during off hours.

*Fox 14 Marina is open during construction and accessible from the north, off Blackhawk Trail.

Detour Alert

The Stage 2 detour is in effect and is expected to remain in place for several weeks. North Riverview Drive between North Main and Park streets will be closed as part of the stage 2 detour. Access to residences and businesses within the work zone will be maintained.



For more information and the latest detour map, visit the <u>Old Town project website</u>.

If you have questions, please contact the Resident Project Representative, Dan Gillespie at 847-346-2538 or by email at d.gillespie@trotter-inc.com.