



Construction Update: August 29

This week, the contractor completed the storm sewer installation along La Fox River Drive. Today, crews will continue installing the 30" sanitary sewer along La Fox River Drive - starting at Madison Street and progressing north.

The previous detours along La Fox River Drive and S. Harrison Street will be removed this weekend. New detours will be in place next week (see map and information below) to allow crews to complete the sanitary sewer described above.

Please note on Tuesday, September 3, the contractor will spray the construction zone to control dust.

Beginning on Friday, September 4, crews will work on completing the remainder of the water main work at the intersection of Algonquin Road and N. Harrison Street; the contractor expects this work to take a few weeks to complete.

In case you missed it, the construction team recently installed sewer and water pipes under Crystal Creek - and temporarily moved the creek in the process! Check out the <u>drone video</u> of this major infrastructure project.



Drone video of Crystal Creek sewer and water pipe installation



Crystal Creek dam pipes

Detour

Traffic will be routed along La Fox River Drive to Madison and Main streets around the following road closures:

- La Fox River Drive from north of Madison Street to the Fox River.
- Washington Street from La Fox River Drive to south of S. Harrison Street. The



