



## Construction Update - April 20th 2024

Stage One of the Washington and Harrison Streetscape Project continues!

Over the last two weeks, the contractor has removed the existing concrete curb, sidewalks and asphalt pavement on West Washington Street.

In addition, the contractor has removed the existing ramp at Bullseye Pub and the new ADA compliant ramp has been poured. Measurements for the new ramp were taken so that the railing could be built, however a temporary railing will be installed so the ramp can be accessible in the coming weeks.



*Asphalt removal on West Washington Street*

Next week, the temporary wooded railing for the ADA accessible ramp at Bullseye Pub will be installed.

On the south side of West Washington Street the contractor will also:

- Complete grading for new curb and paver sidewalk
- Frame and pour new curb and gutter
- Frame and pour the 4" concrete base for the new paver sidewalk

The contractor will also remove the existing storm sewer and install new storm sewer on the north side of West Washington Street.



*Finishing the new ADA ramp at Bullseye Pub*



**Stage 1**

SPRING 2024

Washington Street  
from Jefferson Street  
to Main Street



**Stage 2**

SUMMER 2024

Harrison Street  
from Rt 62 to  
Washington Street



**Stage 3**

SUMMER - FALL 2024

Washington Street  
from Harrison Street  
to Main Street



**Stage 4**

FALL 2024 - SPRING 2025

Parking lots  
behind Main  
Street businesses

• WINTER 2024/SPRING 2025: Punch List Items

Metro Strategies Group, LLC. | 1901 Butterfield Road, Suite 260, Downers Grove, IL 60515

[Unsubscribe twierciak@metrostrategiesinc.com](mailto:twierciak@metrostrategiesinc.com)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by twierciak@metrostratgroup.com powered by



Try email marketing for free today!

---